

Integrated Project Schedule Operation's Tracking Activities

Row	Activity ID	Activity Desc.	Start	Finish	2006				2007				2008				2009				2010				2011				2012				2013		
					1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3
1	1_01	ALMA Management Schedule			Time Now - 03Apr2007																														
2	1.01.1.16.1.13	Start Operations Budget	01Jan06A	01Jan06A	Start Operations Budget - 01Jan06																														
3	1.01.1.26.12	ALMA Safety Support Transfer to Operations	31Dec07	31Dec07	ALMA Safety Support Transfer to Operations - 31Dec07																														
4	1_07	Computing																																	
5	1.07.1.10.15.70.20	Ship Chilean Pipeline and Archive Computer equipment	08Jan10	25Jan10	Ship Chilean Pipeline and Archive Computer equipment																														
6	1.07.1.10.15.70.45	Install the SCO Software (Pipeline, Archive and Remote Operation)	18Mar10	08Apr10	Install the SCO Software (Pipeline, Archive and Remote Operation)																														
7	1_08	Systems Engineering & Integration																																	
8	1.08.1.8.6.18.1.2.10	OSF Warehouse - AIV Notified Ready to Use	06Aug07	06Aug07	OSF Warehouse - AIV Notified Ready to Use - 06Aug07																														
9	1.08.1.8.6.18.2.72.002	Antenna 1 AIV Receive at OSF	28Aug07	28Aug07	FX- 28-Aug-07 Antenna 1 AIV Receive at OSF - 28Aug07																														
10	1.08.1.8.6.18.5.10	1st Quadrant Correlator at AOS - AIV Receive	21Dec07	21Dec07	1st Quadrant Correlator at AOS - AIV Receive - 21Dec07																														
11	1.08.1.8.6.18.8.60.01	ACA Correlator at AOS - AIV Receive	23Apr08	23Apr08	ACA Correlator at AOS - AIV Receive - 23Apr08																														
12	1.08.1.8.6.24.14	Ant 1 & 2 OSF Interferometer Start	11Aug08	11Aug08	23Jun2008 NLT- 02-Jul-08 Ant 1 & 2 OSF Interferometer Start - 11Aug08																														
13	1.08.1.8.6.42.04.22.004	Ant 3 AIV AOS Move to Ref Pad A1 Check Out	18Apr09	09May09	13Nov2008 Ant 3 AIV AOS Move to Ref Pad A1 Check Out																														
14	1_09	Science																																	
15	1.09.9.6.18.02	Ready to Commission in Array Ant 1	01Jan09	01Jan09	30Dec2008 Ready to Commission in Array Ant 1 - 01Jan09																														
16	1.09.9.6.22.22	Start of Science Commissioning (CSV)	03Jun09	03Jun09	30Dec2008 Start of Science Commissioning (CSV) - 03Jun09																														
17	1.09.9.6.22.26	Commissioning 9-16 Antenna Array	20Jan10	31Jul10	17Aug2009 Commissioning 9-16 Antenna Array																														
18	1.09.9.6.70	Early Science Decision Point (ESDP)	01Jun10	01Jun10	28Dec2009 Early Science Decision Point (ESDP) - 01Jun10																														
19	1.09.9.6.80	Early Science - Start	31Mar11	31Mar11	27Oct2010 Early Science - Start - 31Mar11																														
20	1.09.9.6.24.60	Antennas 32+ Science Verification	24Oct11	03Jun12	21May2011 Antennas 32+ Science Verification																														
21	1.09.9.6.88	Start of Full Science Operations (50)	07Feb13	07Feb13	04Sep2012 OT- 04-Sep-12 Start of Full Science Operations (50)																														