

Integrated Project Schedule Science Summary Schedule

Row	Activity ID	Activity Desc.	Start	Finish	2005				2006				2007				2008				2009				2010				2011				2012			
					4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3
1	1_08 Systems Engineering & Integration				Now - 15Sep2006																															
2	1.08.1.5.6.22.06	PSI ATF - Start Testing	16Oct06	16Oct06	16Oct2006 PSI ATF - Start Testing																															
3	1.08.1.5.6.22.14	PSI ATF - First Fringes	23Apr07	23Apr07	23Apr2007 PSI ATF - First Fringes																															
4	1.08.1.8.6.18.2.72	AIV Receive Antennas 1-50	07May07	23Dec11	AIV Receive Antennas 1-50																															
5	1.08.1.8.6.24.04	OSF Start AIV Work on First Antenna	07May07	07May07	07May2007 OSF Start AIV Work on First Antenna																															
6	1.08.1.5.6.22.50	PSI ATF - Complete	25Jan08	25Jan08	25Jan2008 PSI ATF - Complete																															
7	1_09 Science																																			
8	1.09.9.2.78.4	ICD 57 Site-Meteorology & SCIE-Weather Stations Draft	01Jan05A	29Sep06	05 ICD 57 Site-Meteorology & SCIE-Weather Stations Draft 29Sep2006																															
9	1.09.9.2.90.30	WVR Data Analysis and Atmospheric Modeling (Sterling)	01Jan05A	31May06A																																
10	1.09.9.2.90.40	Semi Transparent Vane Study	01Jan05A	14Oct06	05 Semi Transparent Vane Study 14Oct2006																															
11	1.09.9.2.80.3	Update to Front End to Develop Holography Electronics	26Jan06A	26Jan06A	26Jan2006 Update to Front End to Develop Holography Electronics																															
12	1.09.9.2.78.16	ICD 47 COMP - SCIE Weather Stations Draft	15Feb06A	13Oct06	15Feb2006 ICD 47 COMP - SCIE Weather Stations Draft 13Oct2006																															
13	1.09.9.2.90.32	WVR Further Data Analysis and Atmospheric Modeling	01Jun06A	18Sep09	01Jun2006 WVR Further Data Analysis and Atmospheric Modeling 18Sep2009 01May2006																															
14	1.09.9.2.70.9	Re-Baseline Plan for 50 Antennas Outer Configuration Plan	15Mar07	13Apr07	15Mar2007 Re-Baseline Plan for 50 Antennas Outer Configuration Plan 13Apr2007																															
15	1.09.9.6.16	Initial Science Support as Commissioning (OSF)	08May07	19Feb09	08May2007 Initial Science Support as Commissioning (OSF) 19Feb2009																															
16	1.09.9.2.74.2	Review/Performance of Tests of Calibration Strategies on ATF Interferometer	31Aug07	29Oct07	31Aug2007 Review/Performance of Tests of Calibration Strategies on ATF Interferometer 29Oct2007																															
17	1.09.9.2.74.6	Tests of Dynamic Scheduling at ATF	30Oct07	13Nov07	30Oct2007 Tests of Dynamic Scheduling at ATF 13Nov2007																															
18	1.09.9.6.18	Antennas Ready to Commission in Array (1-50)	13Dec08	05Dec12	Antennas Ready to Commission in Array (1-50)																															
19	1.09.9.6.24.52	Antennas 3+ Science Verification	05Jun09	07May10	05Jun2009 Antennas 3+ Science Verification 07May2010																															
20	1.09.9.6.69	Target for Achieving Minimum Early Science Requirements	01Dec09	01Dec09	01Dec2009 Target for Achieving Minimum Early Science Requirements 01Dec2009																															
21	1.09.9.6.80	Early Science - Start	31May10	31May10	31May2010 Early Science - Start																															
22	1.09.9.6.82	Early Science - 1-50	01Jun10	06Dec12	01Jun2010 Early Science - 1-50 06Dec2012																															
23	1.09.9.6.88	Start of Full Science Operations (50)	06Dec12	06Dec12	06Dec2012 Start of Full Science Operations (50) 04Sep2012																															
24																																				