

ID	ID	WBS	Task Name	Duration	'04	Q4 '04	Q1 '05	Q2 '05	Q3 '05	Q4 '05	Q1 '06	Q2 '06	Q3 '06	Q4 '06	Q1 '07	Q2 '07	Q3 '07	Q4 '07	Q1 '08	Q2 '08	Q3 '08	Q4 '08					
					A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
0		<b>0 AIV_</b>	<b>Chilean System Integration</b>	<b>1061 days?</b>																							
1	1	<b>AIV_1</b>	<b>Infrastructure</b>	<b>535 days</b>																							
2	2	<b>AIV_1.1</b>	<b>Roadworks and hangers</b>	<b>0 days</b>																							
3	3	AIV_1.1.1	roadworks, hangers ready	0 days																							
4	4																										
5	5	<b>AIV_1.2</b>	<b>AOS building</b>	<b>10 days</b>																							
6	6	AIV_1.2.1	detail	10 days																							
7	7	AIV_1.2.2	AOS TB ready for occupancy	0 days																							
8	8																										
9	9	AIV_1.3	Data fibre between sites is available and checked out	0 days																							
10	10																										
11	11	<b>AIV_1.4</b>	<b>AOS antenna pads</b>	<b>83 days</b>																							
12	12	AIV_1.4.1	Detail	10 days																							
13	13	AIV_1.4.2	Pad 1 accepted	0 days																							
14	14	AIV_1.4.3	Detail	10 days																							
15	15	AIV_1.4.4	Pad 2 and 3 accepted	0 days																							
16	16	AIV_1.4.5	Detail	30 days																							
17	17	AIV_1.4.6	Remaining early science pads accepted	0 days																							
18	18																										
19	19	<b>AIV_1.5</b>	<b>OSF building and facilities</b>	<b>1 day</b>																							
20	20	AIV_1.5.1	details	1 day																							
21	21	AIV_1.5.2	Housing and logistic infrastructure ready	0 days																							
22	22	AIV_1.5.3	OSF Central Building ready for occupancy	0 days																							
23	23	AIV_1.5.4	ALMA OSF antenna pads ready for use	0 days																							
24	24																										
25	25	<b>AIV_1.6</b>	<b>Computer Infrastructure</b>	<b>147 days</b>																							
26	26	AIV_1.6.1	Establish Maintenance and Config database	15 days																							
27	27	AIV_1.6.2	Establish Fault Reporting and Tracking system	15 days																							
28	28	AIV_1.6.3	details on OSF installation for M/C	10 days																							
29	29	AIV_1.6.4	AT(2) for M/C installation	2 days																							
30	30	AIV_1.6.5	M/C available in OSF labs	0 days																							
31	31	AIV_1.6.6	Data processing available at OSF	0 days																							
32	32	AIV_1.6.7	Comp Hand-Off to SI Computer Infrastructure (OSF)	0 days																							
33	33	AIV_1.6.8	details on AOS installation for M/C	1 day																							
34	34	AIV_1.6.9	check out M/C operation from OSF	1 day																							
35	35	AIV_1.6.10	AT(3) for M/C installation	2 days																							
36	36	AIV_1.6.11	M/C available at AOS	0 days																							
37	37	AIV_1.6.12	Comp Hand-Off to SI Computer Infrastructure (AOS)	0 days																							
38	38																										
39	39	<b>AIV_1.7</b>	<b>Calibration infrastructure</b>	<b>44 days</b>																							
40	40	<b>AIV_1.7.1</b>	<b>Holography</b>	<b>23 days</b>																							
41	41	AIV_1.7.1.1	Tower is installed and available	0 days																							
42	42	AIV_1.7.1.2	In-House AT of holography electronics (7m)	1 day																							
43	43	AIV_1.7.1.3	Holograph electronics approved to ship	0 days																							

Project: Chilean System Integration Date: Tue 11/30/04	Task		Summary		Rolled Up Progress		Project Summary		Deadline	
	Progress		Rolled Up Task		Split		External Milestone		External Milestone	
	Milestone		Rolled Up Milestone		External Tasks		External Milestone		External Milestone	



















ID	ID	WBS	Task Name	Duration	'04	Q4 '04	Q1 '05	Q2 '05	Q3 '05	Q4 '05	Q1 '06	Q2 '06	Q3 '06	Q4 '06	Q1 '07	Q2 '07	Q3 '07	Q4 '07	Q1 '08	Q2 '08	Q3 '08	Q4 '08					
					A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
396	396	AIV_15.4.72	Fit, mount, connect to power and network	3 days																							
397	397	AIV_15.4.73	Start pumping down	3 days																							
398	398	AIV_15.4.74	Functionality check of warm FE, solar, WVR, calibration	2 days																							
399	399	AIV_15.4.75	Connect to cryo system, start cooling	1 day																							
400	400	AIV_15.4.76	Route LO through antenna	3 days																							
401	401	AIV_15.4.77	Connect LO to FE and BE	1 day																							
402	402	AIV_15.4.78	check that BE is getting good LO signals	1 day																							
403	403	AIV_15.4.79	check that 1st LO and FLOO are being generated correctly	1 day																							
404	404	AIV_15.4.82	If cold, then do cold functionality check	1.5 days																							
405	405	AIV_15.4.83	Connect IF from FE to BE	1.5 days																							
406	406	AIV_15.4.84	Run system total power checkout (all bands)	1 day																							
407	407	AIV_15.4.85	Measure Trx and Tsys for all bands	1 day																							
408	408	AIV_15.4.86	Working margin	10 days																							
409	409	AIV_15.4.87	Antenna 3 ready for total power use	0 days																							
410	410																										
411	411	AIV_15.3	<b>OSF checkout</b>	<b>827 days</b>																							
412	412	AIV_15.3.1	<b>Antenna 1 total power</b>	<b>45 days</b>																							
413	413	AIV_15.3.1.1	Confirm nutator throw and performance	3 days																							
414	414	AIV_15.3.1.8	Measure aO performance; update model	5 days																							
415	415	AIV_15.3.1.2	Measure beam profile in all bands, fn of elevation	5 days																							
416	416	AIV_15.3.1.9	Measure radio pointing, tracking	10 days																							
417	417	AIV_15.3.1.3	Measure (radio pointing - optical pointing) vs ZD	3 days																							
418	418	AIV_15.3.1.4	Confirm safe and linear performance in solar mode	2 days																							
419	419	AIV_15.3.1.5	Phase 3 antenna AT	2 days																							
420	420	AIV_15.3.1.6	Measure TP sensitivity in band 3	3 days																							
421	421	AIV_15.3.1.7	Working margin	12 days																							
422	422																										
423	423	AIV_15.3.2	<b>Antenna 2 total power</b>	<b>35 days</b>																							
424	424	AIV_15.3.2.1	Confirm nutator throw and performance	3 days																							
425	425	AIV_15.3.2.7	Measure aO performance; update model	5 days																							
426	426	AIV_15.3.2.2	Measure beam profile in all bands, fn of elevation	5 days																							
427	427	AIV_15.3.2.6	Measure radio pointing, tracking	5 days																							
428	428	AIV_15.3.2.3	Measure (radio pointing - optical pointing) vs ZD	3 days																							
429	429	AIV_15.3.2.4	Confirm safe and linear performance in solar mode	2 days																							
430	430	AIV_15.3.2.5	Working margin	12 days																							
431	431																										
432	432	AIV_15.3.3	<b>Interferometer pair</b>	<b>50 days</b>																							
433	433	AIV_15.3.3.1	Connect fibres to test correlator	3 days																							
434	434	AIV_15.3.3.2	generate a weak noise+line source at OSF lab	2 days																							
435	435	AIV_15.3.3.3	Check antenna 1 autocorrelation	3 days																							
436	436	AIV_15.3.3.4	Check antenna 2 autocorrelation	2 days																							
437	437	AIV_15.3.3.5	Look for fringes	3 days																							
438	438	AIV_15.3.3.6	celebrate	1 day																							
439	439	AIV_15.3.3.7	Measure interferometric sensitivity in band 3	3 days																							

Project: Chilean System Integration  
Date: Tue 11/30/04

Task		Summary		Rolled Up Progress		Project Summary		Deadline	
Progress		Rolled Up Task		Split		External Milestone			
Milestone		Rolled Up Milestone		External Tasks		External Milestone			

Page 10

ID	ID	WBS	Task Name	Duration	'04	Q4 '04	Q1 '05	Q2 '05	Q3 '05	Q4 '05	Q1 '06	Q2 '06	Q3 '06	Q4 '06	Q1 '07	Q2 '07	Q3 '07	Q4 '07	Q1 '08	Q2 '08	Q3 '08	Q4 '08					
					A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
440	440	AIV_15.3.3.8	Check functionality of sky holography	3 days																							
441	441	AIV_15.3.3.9	Measure shape vs ZD for both antennas	5 days																							
442	442	AIV_15.3.3.10	Working margin	25 days																							
443	443	AIV_15.3.4	Shutdown, stow for transporting	1 day																							
444	444																										
445	445	<b>AIV_15.3.5</b>	<b>Antenna 3 total power</b>	<b>26 days</b>																							
446	446	AIV_15.3.5.15	Confirm nutator throw and performance	3 days																							
447	447	AIV_15.3.5.16	Measue aO performance; update model	5 days																							
448	448	AIV_15.3.5.17	Measure beam profile in one bands, fn of elevation	2 days																							
449	449	AIV_15.3.5.18	Measure optical and radio pointing, tracking	2 days																							
450	450	AIV_15.3.5.20	Confirm safe and linear performance in solar mode	1 day																							
451	451	AIV_15.3.5.22	Remove OPT	1 day																							
452	452	AIV_15.3.5.21	Working margin	12 days																							
453	453																										
454	454	<b>AIV_16</b>	<b>AOS</b>	<b>346 days</b>																							
455	455	<b>AIV_16.1</b>	<b>Building and infrastructure</b>	<b>60 days</b>																							
456	456	AIV_16.1.1	Site TB and infrastructure complete	0 days																							
457	457	AIV_16.1.2	Install computer infrastructure (network, phones)	15 days																							
458	458	AIV_16.1.3	Install computers, video, etc.	20 days																							
459	459	AIV_16.1.4	Check out operation of computers, surveillance and access from OSF	5 days																							
460	460	AIV_16.1.5	Working margin	20 days																							
461	461	AIV_16.1.6	Handover to ops and SI	0 days																							
462	462																										
463	463	<b>AIV_16.2</b>	<b>Central LO and fibre</b>	<b>17.5 days</b>																							
464	464	AIV_16.2.1	Install Fibre Distribution system in TB	2.5 days																							
465	465	AIV_16.2.2	Mechanical fit of Central LO in TB	5 days																							
466	466	AIV_16.2.3	Adjust cooling	2 days																							
467	467	AIV_16.2.4	Functionality check	1 day																							
468	468	AIV_16.2.5	Cable up to fibre distribution system	1 day																							
469	469	AIV_16.2.6	Check fibre power levels to pads	1 day																							
470	470	AIV_16.2.7	Working margin	5 days																							
471	471	AIV_16.2.8	Central LO ready for use - 8 stations	0 days																							
472	472																										
473	473	<b>AIV_16.3</b>	<b>Correlator</b>	<b>49 days</b>																							
474	474	AIV_16.3.1	Install correlator bank 1	15 days																							
475	475	AIV_16.3.2	Power up, check cooling and power	3 days																							
476	476	AIV_16.3.3	Functional checkout	3 days																							
477	477	AIV_16.3.4	Check out correlator operation from OSF	3 days																							
478	478	AIV_16.3.5	Connect correlator to data system	1 day																							
479	479	AIV_16.3.6	Functional check of correlator and data system	5 days																							
480	480	AIV_16.3.7	Correlator and data system handed over to SI	0 days																							
481	481	AIV_16.3.8	Check out transfer of data to OSF	2 days																							
482	482	AIV_16.3.9	Connect corrlator to fibre distribution system	2 days																							
483	483	AIV_16.3.10	Working margin	15 days																							

Project: Chilean System Integration  
Date: Tue 11/30/04

Task		Summary		Rolled Up Progress		Project Summary		Deadline	
Progress		Rolled Up Task		Split		External Milestone		External Milestone	
Milestone		Rolled Up Milestone		External Tasks		External Milestone		External Milestone	





